

**NATIONAL HOUSING AUTHORITY
HOUSING STARTS
JANUARY-DECEMBER 2013**

Program/Region	Target	Accomplishment
Total by Program	112,495	169,325
Resettlement	64,904	63,072
Housing Assistance Program for Calamity Victims	42,353	104,448
Settlements Upgrading	5,238	1,725
Other Housing Assistance		80
Total by Region	112,495	169,325
National Capital Region	20,470	6,743
Northern & Central Luzon (CAR, Regions I, II and III)	26,855	48,659
Southern Luzon & Bicol (Regions IV-A, IV-B and V)	28,165	39,180
Visayas (Regions VI, VII and VIII)	18,536	53,858
Mindanao (Regions IX, X, XI, XII, XIII and ARMM)	18,469	20,885

**NATIONAL HOUSING AUTHORITY
HOUSING PRODUCTION / ASSISTANCE
JANUARY-DECEMBER 2013**

Program/Region	Target	Accomplishment
Total by Program	85,127	103,347
Resettlement	53,813	43,925
Housing Assistance Program for Calamity Victims	5,135	32,214
Settlements Upgrading	2,511	1,655
AFP/PNP Housing	23,668	22,524
Other Housing Assistance		3,029
Total by Region	85,127	103,347
National Capital Region	10,769	7,043
Northern & Central Luzon (CAR, Regions I, II and III)	25,336	31,989
Southern Luzon & Bicol (Regions IV-A, IV-B and V)	24,763	30,466
Visayas (Regions VI, VII and VIII)	8,808	11,386
Mindanao (Regions IX, X, XI, XII, XIII and ARMM)	15,451	22,463