

**NATIONAL HOUSING AUTHORITY  
HOUSING STARTS  
JANUARY-FEBRUARY 2016**

Program/Region	Annual Target	Accomplishment
<b>Total by Program</b>	<b>167,102</b>	<b>28,128</b>
Resettlement	28,105	2,875
Housing Program for Calamity Victims	132,378	25,173
Settlements Upgrading	1,245	80
AFP/PNP Housing	3,954	
Low-Rise Buildings	654	
Other Housing Assistance	766	
<b>Total by Region</b>	<b>167,102</b>	<b>28,128</b>
National Capital Region	15,007	1,710
Northern/Central Luzon (CAR, Regions I,II and III)	22,146	13,626
Southern Luzon/Bicol Region (Regions IV-A,IV-B and V)	23,660	6,908
Visayas (Regions VI,VII and VIII)	94,185	5,419
Mindanao (Regions IX,X,XI,XII,XIII and ARMM)	8,981	465
Unspecified Regions *	3,123	

\* Projects not yet identified under the Rehabilitation Program affected by Typhoon Yolanda

**NATIONAL HOUSING AUTHORITY  
HOUSING PRODUCTION /ASSISTANCE  
JANUARY-FEBRUARY 2016**

Program/Region	Annual Target	Accomplishment
<b>Total by Program</b>	<b>163,262</b>	<b>29,962</b>
Resettlement	34,196	468
Housing Program for Calamity Victims	118,670	29,334
Settlements Upgrading	420	80
AFP/PNP Housing	9,128	80
Low-Rise Buildings	82	
Other Housing Assistance	766	
<b>Total by Region</b>	<b>163,262</b>	<b>29,962</b>
National Capital Region	15,476	
Northern/Central Luzon (CAR, Regions I,II and III)	38,769	18,280
Southern Luzon/Bicol Region (Regions IV-A,IV-B and V)	17,339	6,544
Visayas (Regions VI,VII and VIII)	75,687	2,935
Mindanao (Regions IX,X,XI,XII,XIII and ARMM)	15,991	2,203